

Activity ID	Activity Name	Original Duration	Start	Finish	September 2017				October 2017				November 2017			
					03	10	17	24	01	08	15	22	29	05	12	
CSAH 42 (150th St) & Embry Path with L					10-Nov-											
Utility Relocation					29-Sep-17, Utility Relocation											
A1000	Pre-Construction Meeting	0	23-Aug-17													
A1010	Utility Relocations	27	23-Aug-17	29-Sep-17	Utility Relocations											
A1020	Sanitary Sewer - City of Apple Valley	1	23-Aug-17	23-Aug-17	y											
A1030	Water - City of Apple Valley	1	23-Aug-17	23-Aug-17												
A1040	Storm Sewer - City of Apple Valley	1	23-Aug-17	23-Aug-17												
A1050	Comm - Charter Communications	12	23-Aug-17	08-Sep-17	Comm - Charter Communications											
A1070	Comm - Frontier	27	23-Aug-17	29-Sep-17	Comm - Frontier											
A1080	Fiber Optic - Dakota County	16	23-Aug-17	14-Sep-17	Fiber Optic - Dakota County											
A1090	Fiber Optic - Zayo Bandwith	9	23-Aug-17	05-Sep-17	Fiber Optic - Zayo Bandwith											
A1100	Electric - Dakota Electric	9	23-Aug-17	05-Sep-17	Electric - Dakota Electric											
A1110	Electric - Xcel Energy	12	23-Aug-17	08-Sep-17	Electric - Xcel Energy											
A1120	Gas - Centerpoint Energy	27	23-Aug-17	29-Sep-17	Gas - Centerpoint Energy											
A1130	MPNEXLEVEL, LLC	27	23-Aug-17	29-Sep-17	MPNEXLEVEL, LLC											
Stage 1					19-Oct-17, Stage 1											
B1000	Clear and Grub	1	02-Oct-17	02-Oct-17	Clear and Grub											
B1010	Removals	2	03-Oct-17	04-Oct-17	Removals											
B1015	Storm Sewer	1	05-Oct-17	05-Oct-17	Storm Sewer											
B1020	Common Excavation	2	05-Oct-17	06-Oct-17	Common Excavation											
B1030	Select Granular Borrow	1	09-Oct-17	09-Oct-17	Select Granular Borrow											
B1040	Agg Base Class 5	1	10-Oct-17	10-Oct-17	Agg Base Class 5											
B1050	Reclaim Pavement	1	11-Oct-17	11-Oct-17	Reclaim Pavement											
B1060	Curb and Gutter	3	12-Oct-17	16-Oct-17	Curb and Gutter											
B1080	Concrete Paving	3	12-Oct-17	16-Oct-17	Concrete Paving											
B1090	Bituminous Paving	2	17-Oct-17	18-Oct-17	Bituminous Paving											
B1100	Pavement Markings	1	19-Oct-17	19-Oct-17	Pavement Markings											
B1110	Turf Establishment	1	19-Oct-17	19-Oct-17	Turf Establishment											
Stage 2					10-Nov-											
C1000	Clear and Grub	1	20-Oct-17	20-Oct-17	Clear and Grub											
C1010	Removals	1	23-Oct-17	23-Oct-17	Removals											
C1020	Storm Sewer	1	24-Oct-17	24-Oct-17	Storm Sewer											
C1030	Common Excavation	1	25-Oct-17	25-Oct-17	Common Excavation											
C1040	Select Granular Borrow	1	25-Oct-17	25-Oct-17	Select Granular Borrow											
C1050	Agg Base Class 5	1	26-Oct-17	26-Oct-17	Agg Base Class 5											
C1060	Reclaim Pavement	1	27-Oct-17	27-Oct-17	Reclaim Pavement											
C1070	Curb and Gutter	3	30-Oct-17	01-Nov-17	Curb and Gutter											
C1080	Concrete Paving	3	02-Nov-17	06-Nov-17	Concrete Paving											
C1090	Bituminous Paving	2	07-Nov-17	08-Nov-17	Bituminous Pa											
C1100	Pavement Markings	1	09-Nov-17	09-Nov-17	Pavement											
C1110	Turf Establishment	2	09-Nov-17	10-Nov-17	Turf Est											
C1120	Finish Project	0		10-Nov-17	Finish P											

█ Actual Work
 █ Critical Remaining Work
 ▶ Summary
█ Remaining Work
 ◆ Milestone

CSAH 42 & EMBRY PATH INTERSECTION IMPROVEMENTS

Weekly Construction Updates

Questions or Concerns?
Please contact:
Brandon Anderson Engineering
at 952-953-2490

All work is weather dependent

November 6, 2017

This week's constructions activities

- Stage 2 street base grading
- Stage 2 paving
- Sign Installation
- Trail patching