

LONGRIDGE ADDN & HAMBURG CT

Construction Updates

Questions or concerns? Please contact Brandon Anderson with Public Works Engineering at 952-953-2490.

June 28, 2016

- Tree placement is complete.
- Sod restoration is scheduled for the week of July 4, weather dependent.

June 21, 2016

- Base course of asphalt has been placed.
- Tree placement and sod restoration will begin the week of June 27, weather dependent.

June 8, 2016

Hamburg Ct

- Removal of asphalt began June 8 and will be complete the same day.
- Excavation of subgrade will start following asphalt removal and is expected to last through June 13.

Longridge Addition

- Curb and sidewalk removal and replacement is complete.
- Street excavation is complete and final tolerance of roadway has begun in preparation of asphalt placement.

May 16, 2016

Longridge Addition

- Harmony Way will be closed at Whitney Drive starting May 26 through June 3.
- Curb and sidewalk removal and replacement is anticipated to begin the week of May 23 and be completed around June 3, weather dependent.
- Street excavation is scheduled to follow sideway and curb work.
- Tree removals and stump grinding have been completed.

May 2, 2016

Longridge Addition

- Tree removals are anticipated to be complete by May 13.

April 29, 2016

Longridge Addition

- Tree removals are anticipated to begin the week of May 3.
- Street excavation is expected to begin the week of May 10, weather dependent.