

# 2017 STREET & UTILITY PROJECT

## Weekly Construction Updates

Questions or Concerns?  
Please contact:  
**Brandon Anderson Engineering**  
at 952-953-2490

All work is weather dependent

### July 18, 2017

#### PHASE I

- Remaining concrete work, week of 7/31/17
- Sanitary sewer main lining, week of 7/24/17
- Top soil placement / restoration, week of 8/7/17
- Mailbox installation, week of 8/7/17

#### PHASE II

- Road grade preparation to start 7/19/17
- Concrete curb & gutter to begin 7/27/17

#### PHASE III

- Asphalt / concrete removals, week of 7/31/17
- Temp water switch over, week of 8/7/17
- Sanitary sewer installation, week of 8/7/17

### July 11, 2017

- Sidewalk preparation (gravel) this week
- Remaining sidewalk / concrete to be poured in Phase I around August 1st
- Completed sanitary sewer & water services on Sweetwater Drive / Pony Lane W
- Storm sewer installation on Sweetwater Drive is in progress & to be completed around July 12th
- Start road grade preparation the week of July 17th for the lower half of Shoshoni Trail , Belmont Road, lower half of Sweetwater Drive, and Pony Lane W

### July 5, 2017

- Concrete work is complete on curb and sidewalk through driveways in Phase I completed
- Base course paving on Chaparral Drive, Belmont Ct, Belmont Road in curbed areas completed June 29<sup>th</sup>
- Remaining sidewalk / concrete work for Phase I to be scheduled
- Complete sanitary sewer & water services on Sweetwater Drive/Pony Lane W by July 7<sup>th</sup>
- Storm sewer installation on Shoshoni Trail , Belmont Road, Sweetwater in progress and plans to be completed around July 12<sup>th</sup>
- Start road grade preparation the week of July 17<sup>th</sup> for Phase II