

PALOMINO 4TH ADDITION

Construction Updates

Questions or concerns? Please contact Brandon Anderson with Public Works Engineering at 952-953-2490.

June 28, 2016

Phase I: Chaparral Drive from Chaparral Park to the intersection of Hidden Meadow Road / Chaparral Drive

- Base course paving of Chaparral Circle and the curbed areas on Chaparral Drive.
- Sidewalk preparation work.

Phase II (Chaparral Drive from the intersection of Hidden Meadow Road / Chaparral Drive to through property at 172 Chaparral Drive)

- Sanitary sewer installation on Chaparral Drive

June 20, 2016

Phase I: Chaparral Drive from Chaparral Park to the intersection of Hidden Meadow Road / Chaparral Drive

- Complete storm sewer installation (Hidden Meadow Road / Chaparral Drive).
- Complete road grade preparation.
- Concrete curb and gutter installation.

Phase II (Chaparral Drive from the intersection of Hidden Meadow Road / Chaparral Drive to through property at 172 Chaparral Drive)

- Complete pavement and concrete removals.
- Temporary water switchovers (residents will be contacted by project inspector).
- Sanitary sewer & water main installation at Chaparral Drive / Hidden Meadow Road intersection.

May 23, 2016

Phase I: Chaparral Drive from Chaparral Park to the intersection of Hidden Meadow Road / Chaparral Drive

- Daily road closures are anticipated for watermain installation starting at the intersection of Hidden Meadow Road / Chaparral Drive.

Phase II: (Chaparral Drive from the intersection of Hidden Meadow Road / Chaparral Drive to through property at 172 Chaparral Drive)

- Removal of pavement is anticipated to begin the week of June 6.

May 16, 2016

Phase I: Chaparral Drive from Chaparral Park to the intersection of Hidden Meadow Road / Chaparral Drive

- Daily road closures are anticipated for sanitary sewer removal and installation starting at Chaparral Park and Hidden Meadow Road.

May 2, 2016

Phase I: Chaparral Drive from Chaparral Park to the intersection of Hidden Meadow Road / Chaparral Drive

- Pavement, curb, and sidewalk removals have been completed.
- Tree removals are completed for the entire neighborhood.
- Temporary water installation is completed for the homes affected.
- Road closures are anticipated for sanitary sewer removal and installation starting at Chaparral Park or the west end of Phase I this week.

April 29, 2016

- Construction work for the week of April 25 will consist of tree removals for the entire project, and pavement removals on Chaparral Drive from Chaparral Park through the intersection of Chaparral Drive and Hidden Meadow Road. A gravel surface will be maintained by the contractor. **Please note that this work will be completed under traffic.** Working hours are 7 a.m. to 7 p.m. Monday -Friday, and 8 a.m. to 5 p.m. on Saturdays.

Phase I: Chaparral Drive from Chaparral Park to the intersection of Hidden Meadow Road / Chaparral Drive

- Temporary mail boxes are installed.
- Pavement, curb, and sidewalk removals will be completed by the end of the week.
- Tree removals shall be completed for the entire neighborhood.
- Temporary water installation will be completed by the end of the week of May 2.
- Road closures are anticipated for sanitary sewer removal and installation starting at Chaparral Park or the west end of Phase I the week of May 2.